

## 7. Demonstrated success in managing public works projects involving all types of contracting procedures

Appendix B

General Administration's most recent projects over \$5,000,000 completed or under construction in the 2007-2009 biennium

	Client Agency	Contract Description	PM		Planned Start (design)	Actual Start (design)	Planned Completion	Substantial Completion	Planned Budget	Actual Budget	Reason for overrun
1	Bellevue Community College	Science & Technology Building	Colasurdo	GC/CM	8/27/2003	11/1/2005		TBD	36,606,069.45	TBD	
2	South Puget Sound Comm College	Natural Sciences Complex	Koal	GC/CM	7/1/2005	10/19/2005	4/2/2009	TBD	28,601,405.10	TBD	
3	Centralia College	New Science Building	Copland	DBB	7/30/2003	8/4/2005	3/1/2009	TBD	31,406,805.00	TBD	
4	Edmonds Community College	Brier Hall Remodel/Bookstore & Student Center Addition	Sunderland	DBB		8/10/2005	10/29/2008	TBD	16,243,856.10	TBD	
5	Seattle Central Community Col	5th Floor Renovation	Sunderland	DBB	1/11/2006	2/6/2006	12/20/2007	TBD	7,140,239.10	TBD	
6	Peninsula College	Bldg B - Library Media Ctr., Bldg C Renov-Faculty Admin Building	Copland	DBB		1/6/2005	4/22/2008	TBD	14,575,950.00	TBD	
7	Skagit Valley College	Campus Center Remodel	Colasurdo	DBB		10/25/2004	2/12/2008	TBD	7,411,500.00	TBD	
8	Clark College	Gaiser Hall Addition & Modernization	Flynn	DBB	2/25/2005	10/1/2005	11/6/2007	TBD	12,806,100.00	TBD	
9	Liquor Control Board	WSLCB Distribution Center Expansion	Sullivan	DBB	4/5/2005	5/17/2005	8/22/2007	TBD	13,303,125.45	TBD	
10	Walla Walla Community College	Basic Skills and Computer Lab Addition	Combs	DBB	11/26/2001	12/10/2003	9/24/2007	TBD	9,765,107.55	TBD	
11	Lower Columbia College	Fine Arts Center	Hill	DBB		12/29/2003	9/17/2007	TBD	23,216,471.10	TBD	
12	Corrections, TEAM, Dept of	CRCC Phase 1 Expansion	Olson	DB	6/30/2005	7/28/2005	12/31/2008	TBD	199,910,656.25	TBD	
13	Shoreline Community College	Pagoda Union Building Renovation	Knawa	DBB		8/9/2004	9/5/2007	TBD	18,585,074.70	TBD	
14	Edmonds Community College	Instructional Lab Bldg / Black Box Theater	Sunderland	DBB	7/23/2003	8/8/2003	9/29/2007	TBD	18,862,470.00	TBD	
15	Clover Park Technical College	New Student Center	Dixon	DBB		1/24/2005	7/30/2007	TBD	15,716,565.00	TBD	
16	Community Colleges of Spokane	Business & Social Science Bldg, SFCC	Benson	DBB	4/27/2004	6/10/2004	8/15/2007	TBD	18,399,690.00	TBD	
17	Pierce College	Health Sciences Renovation/Student Recreation Center	Albert	DBB	7/10/2003	10/13/2003	5/17/2007	TBD	11,105,100.00	TBD	

## 7. Demonstrated success in managing public works projects involving all types of contracting procedures

Appendix B

	Client Agency	Contract Description	PM		Planned Start (design)	Actual Start (design)	Planned Completion	Substantial Completion	Planned Budget	Actual Budget	Reason for overrun
18	Walla Walla Community College	Health Science Facility	Combs	DBB	12/2/2003	1/8/2004	5/14/2007	6/30/2007	10,853,055.00	11,139,397.00	
19	Olympic College	New Science/Tech Building	Hill	DBB	5/13/2003	8/12/2003	3/6/2007	3/30/2007	18,929,022.30	20,891,022.30	
20	Bates Technical College	S Campus Expan, Phase II. Learning/Academic Bldg.	Othieno	DBB	10/2/2003	10/20/2003	11/23/2006	1/10/2007	12,878,292.60	13,430,167.60	
21	Yakima Valley College	Glenn/Anthon Hall Replacement	Lohrengel	DBB	7/16/2004	7/18/2004	11/16/2007	2/1/2007	24,959,745.00	26,643,587.00	
22	Peninsula College	Science & Technology Building	Copland	DBB	11/24/2003	11/24/2003	12/16/2006	5/25/2007	23,506,200.00	35,434,385.00	Added Scope
23	Wenatchee Valley College	Allied Health Building	Lohrengel	DBB	7/20/2004	8/19/2005	5/21/2007	7/12/2007	20,742,750.00	21,646,822.00	
24	General Administration, Dept	John A. Cherberg Building Rehabilitation	Semenova	DBB	11/12/2003	12/18/2003	9/25/2006	12/1/2006	20,911,500.00	21,312,297.00	
25	Tacoma Community College	New Science Building	Dixon	DBB	12/30/2004	1/20/2005	2/21/2007	TBD	26,703,000.00	TBD	
26	Corrections, TEAM, Dept of	North Close Security Compound Phase 1 (WSP DB)	Doty	DB	5/21/2004	2/22/2005	2/27/2007	8/31/2007	100,621,587.00	118,470,757.00	Entitlement Claim for Delay